





ID	Task Mode	Task Name	Duration	Start	Finish
1	Milestone	17811-COM Bushehr MEG Plant	195 days?	Mon 4-10-21	Fri 1-7-22
2	Task	Engineering	43 days	Mon 4-10-21	Wed 1-12-21
7	Milestone	Milestone receiving material	106 days	Fri 3-12-21	Fri 29-4-22
8	Task	Construction material	1 day	Mon 10-1-22	Mon 10-1-22
9	Task	Piping material	1 day	Mon 10-1-22	Mon 10-1-22
10	Task	After cooler	1 day	Mon 28-2-22	Mon 28-2-22
11	Task	Pulsation damper in/out-let	1 day	Mon 31-1-22	Mon 31-1-22
12	Task	Compressor	1 day	Fri 3-12-21	Fri 3-12-21
13	Task	Electricity	1 day	Tue 1-2-22	Tue 1-2-22
14	Task	Gauges	1 day	Mon 31-1-22	Mon 31-1-22
15	Task	Motor 45 kW Nitrogen	1 day	Fri 25-3-22	Fri 25-3-22
16	Task	Motor 15 Kw air	1 day	Fri 29-4-22	Fri 29-4-22
17	Task	Painting	1 day	Mon 17-1-22	Mon 17-1-22
18	Task	Transmitters	1 day	Mon 31-1-22	Mon 31-1-22
19	Task	Valves	1 day	Tue 1-2-22	Tue 1-2-22
20	Task	Compressor A - Nitrogen Gas Booster	80 days	Wed 19-1-22	Tue 10-5-22
21	Task	Construction	26 days	Wed 19-1-22	Wed 23-2-22
26	Task	Prefab piping	45 days	Wed 19-1-22	Tue 22-3-22
33	Task	Painting Construction	6 days	Fri 4-2-22	Fri 11-2-22
36	Task	Components	15 days	Mon 28-3-22	Fri 15-4-22
40	Task	Painting pipes & components	25 days	Thu 3-3-22	Wed 6-4-22
43	Task	Skid Piping	10 days	Mon 11-4-22	Fri 22-4-22
45	Task	Tubing & Instrumentation	17 days	Wed 13-4-22	Thu 5-5-22
48	Task	Electric	15 days	Wed 20-4-22	Tue 10-5-22
52	Task	Compressor B - Air booster	92 days	Thu 27-1-22	Fri 3-6-22
53	Task	Construction	14 days	Fri 4-2-22	Wed 23-2-22
58	Task	Prefab piping	35 days	Thu 27-1-22	Wed 16-3-22
65	Task	Painting Construction	6 days	Mon 14-2-22	Mon 21-2-22
68	Task	Components	10 days	Mon 2-5-22	Fri 13-5-22
72	Task	Painting pipes & components	22 days	Thu 3-3-22	Fri 1-4-22
75	Task	Skid Piping	10 days	Wed 4-5-22	Tue 17-5-22
77	Task	Tubing & Instrumentation	16 days	Mon 9-5-22	Mon 30-5-22
80	Task	Electric	15 days	Mon 16-5-22	Fri 3-6-22
84	Task	Finalising	43 days?	Wed 4-5-22	Fri 1-7-22
85	Task	Documents	20 days?	Wed 4-5-22	Wed 1-6-22
88	Task	FAT'ing	5 days	Thu 9-6-22	Wed 15-6-22
91	Task	Punchlist	5 days	Fri 17-6-22	Thu 23-6-22
97	Task	Packing & Shipping	4 days	Tue 28-6-22	Fri 1-7-22

Project: Project 17811 Rev1
 Date: Thu 25-11-21

Task Milestone Project Summary Inactive Milestone Manual Task Manual Summary Rollup Start-only External Tasks Deadline Manual Progress
Split Summary Inactive Task Inactive Summary Duration-only Manual Summary Finish-only External Milestone Progress