





OWNER:  شرکت سست و سویی گستره ایرانیان (سهامی عامه)	BUSHEHR PETROCHEMICAL COMPANY MEG PLANT						EPC CONTRACTOR:  Chagalesh-Enerchimi-Steam Joint Venture BUPC-MEG PLANT PROJECT		
	BI-WEEKLY PROGRESS REPORT								
MC :  شرکت سست و سویی گستره ایرانیان (سهامی عامه)	Project	Area	Phase	Unit	Dis.	Doc.	Seq.	Contract No : 52-98/445	
Owner Document Number: 17811-74	BU	20	VD	303	PC	MRP	0004	Rev.:	Page
								08	1 of 9

## BI-WEEKLY PROGRESS REPORT

Rev.	Date	Purpose of Issue	Prepared	Checked	Approved	AC Code
		<span style="border: 1px solid red; padding: 2px;">IFR</span>				
08	11/04/2022	For information	JR	KP	PW	
07	18/02/2022	For information	JR	KP	PW	
01	14/01/2022	For information	JR	KP	PW	
00	14/09/2021	For information	JR	KP	PW	
		Class: 1	Phase: P			





**BUSHEHR PETROCHEMICAL COMPANY  
MEG PLANT  
Bi-Weekly Progress Report**



DOCUMENT No.

17811-74

Doc. Class: 3

'DOCUMENT TITLE

Progress Report

Page 1 of 6

**Bi-Weekly Progress Report**

**PO (Package) Description: Reciprocating compressor**

**PO No: 52-98/445**

**Vendor Name : Airpack Netherlands B.V.**

**Report No. : 0021**

**Cut-Off date: April 6th, 2022**

**Plan Progress : 53%**

**Actual Progress : 53%**

00	13-1-2022	JR	KP	JR	JR	For Information
REV.	ISSUE DATE	PREPARED	CHECKED	Project Manager	APPROVED	PURPOSE OF ISSUE



Progress Report Format											
Req. No.:					Item No. ALL ITEMS						
P/O No.: MEG20-PO-BP303-021					Description : reciprocating compressor						
Delivery Condition:				Delivery Date	dd	mm	yy		dd	mm	yy
EXW	<input checked="" type="checkbox"/>	CFR	<input type="checkbox"/>	Contractual				as of			
FOB	<input type="checkbox"/>	DDU	<input type="checkbox"/>	Last Promised	4	8	22	as of	15	12	21
Location: Assaluyeh				Present Estimate				as of			
This report covers Progress for the period of					14	2	22	-	5	4	22
					start:			End:			
Major activities which have been done in this Period:											
Pulsation Dampers ordered											
Compressors delivered											
Major Activities for Next Period:											
HAZOP to be held											
finalize ordering instruments and valves											
Attachment:											
<input checked="" type="checkbox"/> Fabrication schedule					<input type="checkbox"/> Sub-Order Status Report						
<input checked="" type="checkbox"/> Document Status Report					<input type="checkbox"/> Other Document						
Remaining Open Items to be settled with CONTRACTOR.											
No											
Problem: (relating Letter/Fax No.      Dated											
Problems which may affect on quality of the Product or delivery schedule.											
Explanation of problem: (informed to CONTRACTOR by Letter/Fax No.      Dated											
Discharge pressure of the compressor (as per CRS of P&ID)											
Siemens material not available world wide											
PLC material has a delivery time of 33 weeks instead of 6 weeks											
Impact to Quality of product and/or fabrication/delivery schedule.											
Status of Countermeasure and schedule.											
Proposed to split delivery of electrical cabinet and mechanical skid.											
Required urgent Information or returning of approved documents by CONTRACTOR.											
yes											
Proposal made to mitigate the delivery time											
Others											
Jeroen Rust Commercial Project Manager											



شرکت سست و سوهی آهوا ایران  
(سهامی خاص)



**BUSHEHR PETROCHEMICAL  
COMPANY  
MEG PLANT**



Chagalesh-Enerchimi-Steam  
Joint Venture  
BUPC-MEG PLANT PROJECT

**DOCUMENT TITLE**

**DOCUMENT No. 17811-74**

**Doc. Class: 3**

Progress Report

**Page 3 of 6**

ACTIVITY	WEIGHT FACTOR	SCHEDULE PLAN		ACTUAL STATUS			
		START	FINISH	START DATE	FINISH DATE	PROGRESS	
						Plan	Actual
ENGINEERING	15%	30-Sep-21	13-Oct-21	30-Sep-21		90%	90%
PROCUREMENT	25%	1-Feb-21	29-Dec-21	26-Jun-21		85%	85%
FABRICATION	45%	21-Mar-22	15-Jul-22	21-Mar-22		40%	40%
INSPECTION	5%	7-Mar-22	27-Jul-22			5%	5%
SHIPMENT	5%	9-Aug-22	12-Aug-22			0%	0%
FINAL DATA BOOK	5%	7-Mar-22	27-Jul-22			0%	0%
OVERAL	100%					53%	53%



### Area of Concern

Relation between contractor, end- user and supplier under pressure

Technical comments are difficult to implement on the size the compressors

World wide supply chain is disturbed due to the Covid19 Pandemic. This lead to long delivery times for motors (33 weeks).

Wrong revisions send back. Airpack send revision 3 and revied back comments on rev 2. Document will be rejected.  
Comments can only be given once.



## Executive Summary

### Engineering

Engineering finished

### Procurement

PLC and electrical components will be ordered.

Waiting on client for mitigation

Procurement of the instruments and valves started

### Fabrication, Test, Shipment

Started with welding of the base frames of both compressors



Progress foto's

