









OWNER:  شرکت مست و سویی توپد ایرانیان (سهایی نایس)	BUSHEHR PETROCHEMICAL COMPANY MEG PLANT						EPC CONTRACTOR:  Chagalesh-Enerchimi-Steam Joint Venture BUPC-MEG PLANT PROJECT		
	COMPRESSOR FAT TEST PROCEDURE						 Netherlands		
MC :  شرکت مست و سویی توپد ایرانیان (سهایی نایس)	Project	Area	Phase	Unit	Dis.	Doc.	Seq.	Contract No : 52-98/445	
Owner Document Number: 17811-14	BU	20	VD	303	QC	PRC	0009	Rev.:	Page
								02	1 of 19

COMPRESSOR FAT TEST PROCEDURE

02	09/06/2022	For approval	KP	CL	JR		
01	10/02/2022	For approval	KP	LdM	JR		
00	12/11/2021	For approval	KP	LdM	JR		
Rev.	Date	Purpose of Issue	Prepared	Checked	Approved	AC Code	
						Class: 21	Phase: P





This document with all its rights is the property of B.U.P.C. and must be held in confidence. No disclosure, reproduction or other use of the document in whole or a position is to be made without the prior consent of B.U.P.C.

OWNER:  شرکت ست و سوسا ایران (سهامی خاص)	BUSHEHR PETROCHEMICAL COMPANY MEG PLANT						EPC CONTRACTOR:  Chagalesh-Enerchimi-Steam Joint Venture BUPC-MEG PLANT PROJECT		
	COMPRESSOR FAT TEST PROCEDURE						 Netherlands		
MC :  شرکت ست و سوسا ایران (سهامی خاص)	Project	Area	Phase	Unit	Dis.	Doc.	Seq.	Contract No : 52-98/445	
Owner Document Number: 17811-14	BU	20	VD	303	QC	PRC	0009	Rev.:	Page
								02	2 of 19





TABULATION OF REVISED PAGES

Page	D00	D01	D02	D03	D04
1.	X	X	X		
2.	X	X	X		
3.	X	X	X		
4.	X	X	X		
5.	X	X	X		
6.	X	X	X		
7.	X	X	X		
8.	X	X	X		
9.	X	X	X		
10.	X	X	X		
11.	X	X	X		
12.	X	X	X		
13.	X	X	X		
14.	X	X	X		
15.	X	X	X		
16.	X	X	X		
17.	X	X	X		
18.	X	X	X		
19.		X	X		
20.					
21.					
22.					
23.					
24.					
25.					
26.					
27.					
28.					
29.					
30.					
31.					
32.					
33.					
34.					

Page	D00	D01	D02	D03	D04
35.					
36.					
37.					
38.					
39.					
40.					
41.					
42.					
43.					
44.					
45.					
46.					
47.					
48.					
49.					
50.					
51.					
52.					
53.					
54.					
55.					
56.					
57.					
58.					
59.					
60.					
61.					
62.					
63.					
64.					
65.					
66.					
67.					
Till 91					

OWNER:  شرکت ست و سوسی تو سعید ایرانیان (سهامی خاص)	BUSHEHR PETROCHEMICAL COMPANY MEG PLANT	EPC CONTRACTOR:  Chagalesh-Enerchimi-Steam Joint Venture BUPC-MEG PLANT PROJECT 							
MC :  شرکت ست و سوسی تو سعید ایرانیان (سهامی خاص)	COMPRESSOR FAT TEST PROCEDURE							Contract No : 52-98/445	
Owner Document Number: 17811-14	Project BU	Area 20	Phase VD	Unit 303	Dis. QC	Doc. PRC	Seq. 0009	Rev.: 02	Page 3 of 19

1. Purpose	4
2. Reference documents.....	4
2.1. Vendor documents.....	4
2.2. Manufacturing data book	5
3. Scope.....	6
4. HSE.....	6
5. FAT Kick off meeting	6
6. Roles and responsibilities	7
6.1. Problem resolution	7
7. Test Instruments.....	7
8. Utilities.....	8
9. Test procedure	8
9.1. Mechanical checks	8
9.2. Functional test control system.....	9
9.3. Performance test (two hours)	9
9.4. Noise level measurement.....	10
9.5. Vibration measurement.....	10

OWNER:  شرکت ست و سوسی توید ایرانیان (سهامی خاص)	BUSHEHR PETROCHEMICAL COMPANY MEG PLANT							EPC CONTRACTOR:  Chagalesh-Enerchimi-Steam Joint Venture BUPC-MEG PLANT PROJECT	
	COMPRESSOR FAT TEST PROCEDURE							 Netherlands	
MC :  شرکت ست و سوسی توید ایرانیان (سهامی خاص)	Project	Area	Phase	Unit	Dis.	Doc.	Seq.	Contract No : 52-98/445	
Owner Document Number: 17811-14	BU	20	VD	303	QC	PRC	0009	Rev.:	Page
								02	4 of 19

1. Purpose

Checking the performance and functioning of the package against the approved documents and specifications.





Separate test reports for each test will be generated; however, this FAT procedure covers only the procedure to be performed on all skids.

2. Reference documents

2.1. Vendor documents

Please find below the reference vendor documents that will be used during this FAT.





BU-20-VD-303-PR-DWG-0013 BU-20-VD-303-PR-DWG-0066	17811-03A/B	P&ID
BU-20-VD-303-ME-DWG-0023 BU-20-VD-303-ME-DWG-0076	17811-04A/B	General Arrangement Drawing
BU-20-VD-303-IN-DIG-0043 BU-20-VD-303-IN-DIG-0093	17811-05A/B	Wiring Diagram
BU-20-VD-303-IN-DWG-0039 BU-20-VD-303-IN-DWG-0089	17811-06A/B	Panel lay-out
BU-20-VD-303-QC-ITP-0005	17811-08	Inspection & Test Plan (ITP)
BU-20-VD-303-PR-DPH-0046 BU-20-VD-303-PR-DPH-0095	17811-21A/B	Control Philosophy
BU-20-VD-303-PR-LST-0042 BU-20-VD-303-PR-LST-0092	17811-27A/B	Cause and Effect chart
BU-20-VD-303-IN-LST-0037	17811-36A/B	Trip and alarm set point list
BU-20-VD-303-IN-LST-0034 BU-20-VD-303-IN-LST-0084	17811-06A/B	IO list
BU-20-VD-303-IN-LST-0057 BU-20-VD-303-IN-LST-0102	17811-56A/B	Modbus list
BU-20-VD-303-EL-DWG-0058 BU-20-VD-303-EL-DWG-0059	17811-57A/B	Power distribution panel drawing

OWNER:  شرکت ست و سوسپ آوند ایرانیا (سهانی خاص)	BUSHEHR PETROCHEMICAL COMPANY MEG PLANT							EPC CONTRACTOR:  Chagalesh-Enerchimi-Steam Joint Venture BUPC-MEG PLANT PROJECT 	
MC :  شرکت ست و سوسپ آوند ایرانیا (سهانی خاص)	COMPRESSOR FAT TEST PROCEDURE							Contract No : 52-98/445	
Owner Document Number: 17811-14	Project	Area	Phase	Unit	Dis.	Doc.	Seq.	Rev.:	Page
	BU	20	VD	303	QC	PRC	0009	02	5 of 19

2.2. Manufacturing data book

The manufacturing data book will also be available for review during the FAT. The MDB will be checked according to the approved MDB index and ITP.

The client or client TPI will sign the relevant pages as well as all relevant point of the ITP.

OWNER:  شرکت ست و سوسپ آوند ایرانیا (سهامی خاص)	BUSHEHR PETROCHEMICAL COMPANY MEG PLANT	EPC CONTRACTOR:  Chagalesh-Enerchimi-Steam Joint Venture BUPC-MEG PLANT PROJECT 							
MC :  شرکت ست و سوسپ آوند ایرانیا (سهامی خاص)	COMPRESSOR FAT TEST PROCEDURE							Contract No : 52-98/445	
Owner Document Number: 17811-14	Project BU	Area 20	Phase VD	Unit 303	Dis. QC	Doc. PRC	Seq. 0009	Rev.: 02	Page 6 of 19

3. Scope

The scope of supply is as follows

1. One (1) Nitrogen Compressor (outlet capacity 90 Nm³/hr), oil free reciprocating with motor driver.
2. One (1) Air Compressor (outlet capacity 43 Nm³/hr), oil free reciprocating with motor driver.

The compressor packages are equipped with LCP, local MCC and local Junction Boxes. The control for the compressors will be done with by Airpack. The UCP will be connected through Modbus.

The compressor cooling will be cooled by an open cooling water system.





4. HSE

Standard safety precautions have to be taken since we are working with pressurised air.

- Proper PPE has to be worn when working / testing the package
- All visitors for the FAT will be instructed before the FAT, about Airpack safety precautions, by Airpack Safety movie.
- All visitors will be asked to sign a disclaimer to be able to enter the hazardous area during the test.
- The test area is cordoned off to make sure non-authorized personnel does not enter this area.

5. FAT Kick off meeting

Before starting the FAT there will be a short kick off meeting, where Airpack will explain the safety rules and regulations as well as what activities and planning will be performed during the FAT.

OWNER:  شرکت ست و سوسپوند ایران (سهامی خاص) SSTI	BUSHEHR PETROCHEMICAL COMPANY MEG PLANT							EPC CONTRACTOR:  Chagalesh-Enerchimi-Steam Joint Venture BUPC-MEG PLANT PROJECT							
MC :  شرکت ست و سوسپوند ایران (سهامی خاص) SSTI	COMPRESSOR FAT TEST PROCEDURE							 Airpack Netherlands							
Owner Document Number: 17811-14								Project BU	Area 20	Phase VD	Unit 303	Dis. QC	Doc. PRC	Seq. 0009	Contract No : 52-98/445
														Rev.: 02	Page 7 of 19

Kick-Off Meeting (KOM) Agenda.

- i. Introduction/Sign in (along with the name, role/designation)
- ii. HSE Induction
- iii. FAT organization, roles and responsibilities of the personnel involved.
- iv. Briefing on duration and sequence of tests planned, timing etc.

Also proper PPE will be distributed as required.

6. Roles and responsibilities

The project manager is responsible for the complete FAT. The project manager will arrange the persons who are required for each part of the FAT.

A qualified AIRPACK Technician who is familiar with the operational parameters of the Package will perform all FAT tasks

6.1. Problem resolution






If there are any problems during the FAT, they will be rectified immediately if possible, if not possible they will be recorded in the FAT punch list and resolved before shipment /commissioning of the package.

Please find attachment 1: Punch list format.

7. Test Instruments

The following test instruments will be used during the FAT, all instruments will have a valid calibration certificate which will be supplied as part of the FAT test results for checking and signing.

- Paint thickness meter
- Sound level meter
- Ambient pressure / temperature meter
- Multi meter (voltage check)
- Etc.

OWNER:  شرکت ست و سوسی توید ایرانیان (سهامی خاص)	BUSHEHR PETROCHEMICAL COMPANY MEG PLANT	EPC CONTRACTOR:  Chagalesh-Enerchimi-Steam Joint Venture BUPC-MEG PLANT PROJECT 							
MC :   شرکت ست و سوسی توید ایرانیان (سهامی خاص)	COMPRESSOR FAT TEST PROCEDURE							Contract No : 52-98/445	
Owner Document Number: 17811-14	Project	Area	Phase	Unit	Dis.	Doc.	Seq.	Rev.:	Page
	BU	20	VD	303	QC	PRC	0009	02	8 of 19

8. Utilities

The utilities that are available during FAT are:

- Power: 400V / 50Hz / 3ph and 230V / 50Hz / 1ph
- Instrument Air: 43 - 90 Nm³/hr, 7.0 - 9.0 bar(g), 5 °C - 55 °C

9. Test procedure

Test may not be done in below order; it is subject to availability of personnel and equipment.

9.1. Mechanical checks

The following will be tested / checked and recorded as part of the FAT:

Quality

- 1 Verify all equipment are installed in accordance with approved P & ID and GAD.
- 2 Visual inspection of the complete package for quality.
- 3 Verify piping, tubing location, orientation in accordance with approved GA Drawing.

P&ID review





- 1 Verify all components are installed as per the GA Drawing.
- 2 Check that all components are tagged according to the P&ID.
- 3 Check that the location is of the components is as per the GAD.

Dimensions

- 1 Dimensional check of the complete package for compliance to approved GA Drawing.
- 2 Verification and dimensional check of Tie-in Point, lifting points (If any).
- 3 Verification and dimensional check of foundation holes.

Painting

- 1 Check the overall paint for damages and overall quality.
- 2 Randomly check the thickness as per the approved paint procedure.
- 3 Check the paint color as per the paint procedure.

OWNER:  شرکت ست و سوسپ تو سدا ایرانیان (سهامی خاص)	BUSHEHR PETROCHEMICAL COMPANY MEG PLANT							EPC CONTRACTOR:  Chagalesh-Enerchimi-Steam Joint Venture BUPC-MEG PLANT PROJECT 	
MC :  شرکت ست و سوسپ تو سدا ایرانیان (سهامی خاص)	COMPRESSOR FAT TEST PROCEDURE							Contract No : 52-98/445	
Owner Document Number: 17811-14	Project BU	Area 20	Phase VD	Unit 303	Dis. QC	Doc. PRC	Seq. 0009	Rev.: 02	Page 9 of 19

Control Panel

- 1 Check for any loose connection in the control panel.
- 2 Verify all control panel BOM, GA, wiring, I/O etc., matches approved drawings.
- 3 Check the installation and type of cable glands.
- 4 Check the installation of the cable trays.
- 5 Check the cable type.

Instruments

- 1 Check for any loose connection of cables or wires in the instruments.
- 2 Check the installation of the instruments as per approved drawings.
- 3 Check if all instruments are tagged.
- 4 Check the quantity of the instruments.

All checks are mentioned in attachment 2: Equipment checklist

9.2. Functional test control system

A functional test will be executed on local control panels.

The functional test will be performed as per attachment 3: Functional test results





Following items are functionally tested / checked:

- Power up checks
- Grounding check (instruments will be earthed externally)
- I/O checks
- Alarms (10% random alarms are individually dry tested)
- Trips (10% random trips are individually dry tested)
- Check functionality of panel displays (HMI)
- Cause and effect test of the package
- Operation check (start, stop, etc.)

9.3. Performance test and mechanical run test (two hours)

Test set-up for the package is as follows:

- The power from the package will come from internal power supply
- 400V / 50Hz / 3ph and 230V / 50Hz / 1ph
- Program is on.

OWNER:  شرکت ست و سوسپ تو سدا ایرانیان (سهامی خاص)	BUSHEHR PETROCHEMICAL COMPANY MEG PLANT							EPC CONTRACTOR:  Chagalesh-Enerchimi-Steam Joint Venture BUPC-MEG PLANT PROJECT	
MC :  شرکت ست و سوسپ تو سدا ایرانیان (سهامی خاص)	COMPRESSOR FAT TEST PROCEDURE								
Owner Document Number: 17811-14	Project	Area	Phase	Unit	Dis.	Doc.	Seq.	Contract No : 52-98/445	
	BU	20	VD	303	QC	PRC	0009	Rev.:	Page
								02	10 of 19

The following measurements will be taken during the performance test.

- Sound level at 1 metre distance from skid (max. 85 dB(A)).
- Instruments will be monitored.
- Refer to Attachment 1 for an example of the performance test results sheet, which will be filled in during FAT.

All in house instruments required / used during the test will have recent calibration certificated, which will be attached to the FAT test report.

The FAT recordings can be found in attachment 4: Performance test results

9.4. Noise level measurement

Noise test will be done during the performance test. Measuring points will be defined by a distance of 1 metre from the package and measured round the package. Final measuring point will be the same as start measure point. This is for checking correct functioning of the noise level meter.

Noise level shall not exceed 85 dB(A) for complete package at 1 metre distance (with package test blow off muffler closed).

The measurement will be recorded in attachment 5: Noise test results.

9.5. Vibration measurement

Vibration measurement will be done with job vibration transmitter.

The vibration level should not exceed 8 mm/s.



Punch List (Nitrogen) Compressor Package

Project: 17811-GEN

Revision	0
Dry Test	
Inhouse Test	
FAT	
I-FAT	
F. Inspection	
Shipment	
Commissioning	

Item	Description	Point raised by	Action by	Completion before	Closed [date] [name]
001					
002					
003					
004					
005					
006					
007					
008					
009					
010					
011					
012					
013					
014					
015					
016					
017					
018					
019					
020					
021					
022					
023					
024					
025					
026					

FAT TEST PROCEDURE

Equipment Nitrogen Compressor Package
 Customer BUPC
 Serial number T-2020-00753
 Project name Bushehr MEG Plant Project
 Airpack reference number 17811-COM
 Date DD/MM/YYYY
 Revision 0
 Document number 17811-14
 Handled by KP
 Number of pages 01 / 02

INSPECTION	DOCUMENT	COMPLETED	REMARKS
Quality			
1. Installation of main equipment	GAD / PID		
2. Visual inspection of overall quality	GAD / PID		
3. Piping, tubing location / orientation	GAD / PID		
P&ID review			
1. Component check	P&ID		
2. Tagging of all components	P&ID		
3. Component location	P&ID		
Dimensions			
1. Overall skid dimensions	GAD		
2. Tie-in point dimensions	GAD		
3. Foundation bolt holes	GAD		
Painting			
1. Overall Paint quality	Paint procedure		
2. Paint DFT measurement	Paint procedure		
3. Paint color	Paint procedure		
Control Panel			
1. Loose connections	Wiring diagram / Panel lay-out		
2. BOM	Wiring diagram / Panel lay-out		
3. Cable glands	Wiring diagram / Panel lay-out		
4. Cable trays	Wiring diagram / Panel lay-out		
5. Cable type	Wiring diagram / Panel lay-out		
Instruments			
1. Loose connections	Wiring diagram		
2. Installation	P&ID		
3. Tagging	P&ID		
4. Quantity	P&ID		

Airpack Test Engineer	Client Inspector

Notes:

FAT TEST PROCEDURE

Equipment Air Compressor Package
 Customer BUPC
 Serial number T-2020-00754
 Project name Bushehr MEG Plant Project
 Airpack reference number 17811-COM
 Date DD/MM/YYYY
 Revision 0
 Document number 17811-14
 Handled by KP
 Number of pages 02 / 02

INSPECTION	DOCUMENT	COMPLETED	REMARKS
Quality			
1. Installation of main equipment	GAD / PID		
2. Visual inspection of overall quality	GAD / PID		
3. Piping, tubing location / orientation	GAD / PID		
P&ID review			
1. Component check	P&ID		
2. Tagging of all components	P&ID		
3. Component location	P&ID		
Dimensions			
1. Overall skid dimensions	GAD		
2. Tie-in point dimensions	GAD		
3. Foundation bolt holes	GAD		
Painting			
1. Overall Paint quality	Paint procedure		
2. Paint DFT measurement	Paint procedure		
3. Paint color	Paint procedure		
Control Panel			
1. Loose connections	Wiring diagram / Panel lay-out		
2. BOM	Wiring diagram / Panel lay-out		
3. Cable glands	Wiring diagram / Panel lay-out		
4. Cable trays	Wiring diagram / Panel lay-out		
5. Cable type	Wiring diagram / Panel lay-out		
Instruments			
1. Loose connections	Wiring diagram		
2. Installation	P&ID		
3. Tagging	P&ID		
4. Quantity	P&ID		

Airpack Test Engineer	Client Inspector

Notes:

FAT TEST PROCEDURE

Equipment	Nitrogen Compressor Package
Customer	BUPC
Serial number	T-2020-00753
Project name	Bushehr MEG Plant Project
Airpack reference number	17811-COM
Date	DD/MM/YYYY
Revision	0
Document number	17811-14
Handled by	KP
Number of pages	01 / 02

Performance Test Results											
NITROGEN COMPRESSOR PACKAGE											
	00:00	00:15	00:30	00:45	01:00	01:15	01:30	01:45	02:00	UNIT	
PDG-10001 DIFFERENTIAL PRESSURE INLET Y-STRAINER	START									mbar	
PG-10002 PRESSURE GAUGE INLET										bar(g)	
PIT-10003 PRESSURE TRANSMITTER INLET										bar(g)	
TIT-10001 TEMPERATURE TRANSMITTER INLET										°C	
TIT-10002 TEMPERATURE TRANSMITTER OUTLET										°C	
PG-10005 PRESSURE GAUGE OUTLET										bar(g)	
PIT-10007 PRESSURE TRANSMITTER OUTLET										bar(g)	
PG-10006 PRESSURE GAUGE INLET COOLING WATER										bar(g)	
TG-10004 TEMPERATURE GAUGE INLET COOLING WATER										°C	
TG-10003 TEMPERATURE GAUGE OUTLET COOLING WATER										°C	
FT-10001 FLOW TRANSMITTER OUTLET COOLING WATER										Nm ³ /hr	
VT-10001 VIBRATION TRANSMITTER COMPRESSOR										mm/s	
Running test starting time:											
Humidity:										R.H.%	
Cycle time of dryer:										Minute	
Filling time of dryer:										Minute	
Ambient temperature:										°C	
Ambient pressure:										hPa	

Airpack Test Engineer	Client Inspector

Notes:

FAT TEST PROCEDURE

Equipment	Air Compressor Package
Customer	BUPC
Serial number	T-2020-00754
Project name	Bushehr MEG Plant Project
Airpack reference number	17811-COM
Date	DD/MM/YYYY
Revision	0
Document number	17811-14
Handled by	KP
Number of pages	02 / 02

Performance Test Results											
NITROGEN COMPRESSOR PACKAGE											
	00:00	00:15	00:30	00:45	01:00	01:15	01:30	01:45	02:00	UNIT	
PDG-70001 DIFFERENTIAL PRESSURE INLET Y-STRAINER	START									mbar	
PG-70002 PRESSURE GAUGE INLET										bar(g)	
PIT-70003 PRESSURE TRANSMITTER INLET										bar(g)	
TIT-70001 TEMPERATURE TRANSMITTER INLET										°C	
TIT-70002 TEMPERATURE TRANSMITTER OUTLET										°C	
PG-70005 PRESSURE GAUGE OUTLET										bar(g)	
PIT-70007 PRESSURE TRANSMITTER OUTLET										bar(g)	
PG-70006 PRESSURE GAUGE INLET COOLING WATER										bar(g)	
TG-70004 TEMPERATURE GAUGE INLET COOLING WATER										°C	
TG-70003 TEMPERATURE GAUGE OUTLET COOLING WATER										°C	
FT-70001 FLOW TRANSMITTER OUTLET COOLING WATER										Nm ³ /hr	
VT-70001 VIBRATION TRANSMITTER COMPRESSOR										mm/s	
Running test starting time:											
Humidity:										R.H. %	
Cycle time of dryer:										Minute	
Filling time of dryer:										Minute	
Ambient temperature:										°C	
Ambient pressure:										hPa	

Airpack Test Engineer	Client Inspector

Notes:

Bushehr MEG Plant Project

Document n° : 17811-14


Revision : 0

NOISE LEVEL

Unit : Nitrogen Compressor Package
 Service : Compressed Nitrogen
 Supplier : Airpack Nederland BV
 Manufacturer : Airpack Nederland BV
 Serial No. : T-2020-00753

Client: BUPC
 Contractor: FGS
 Agent: HSE Group

Supplier to Complete Expected Noise Level Data



Noise test has been performed during performance test:

Procedure:
 Measure point will be defined by a distance of 1 metre from the package and 1,5 metre above the ground level to measured round the package. Final measure points will be the same as start measure points. This is for checking correct functioning of the noise level meter. Noise shall not exceed 85 dB(A) for complete package. Noise meter calibration certificate is available during test

Points	Unit	Noise Estimated	Noise measured	Average of anti logs	Noise level (Logarithmic Avg)	Noise level (Arithmetic Avg)	Test Result: Tested By : Date: NOTE:								
P1	dB(A)	85													
P2	dB(A)	84													
P3	dB(A)	83													
P4	dB(A)	83													
P5	dB(A)	83													
P6	dB(A)	84													
P7	dB(A)	85													
P8	dB(A)	85													
Surrounding Noise measured (dB(A)) : 75 Noise level (After correction(if required) as per 5.3 of ISO 2151): <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th colspan="2">Correction Factor</th> </tr> </thead> <tbody> <tr> <td>Level increase due to</td> <td>Value to be subtracted from measured</td> </tr> <tr> <td>5</td> <td>2</td> </tr> <tr> <td>6 to 9</td> <td>1</td> </tr> </tbody> </table>							Correction Factor		Level increase due to	Value to be subtracted from measured	5	2	6 to 9	1	
Correction Factor															
Level increase due to	Value to be subtracted from measured														
5	2														
6 to 9	1														
Test Condition : Noise level test as per ISO 2151															

Bushehr MEG Plant Project

Document n° : 17811-14


Revision : 0

NOISE LEVEL

Unit : Air Compressor Package
 Service : Compressed Air
 Supplier : Airpack Nederland BV
 Manufacturer : Airpack Nederland BV
 Serial No. : T-2020-00754

Client: BUPC
 Contractor: FGS
 Agent: HSE Group

Supplier to Complete Expected Noise Level Data



Noise test has been performed during performance test:

Procedure:
 Measure point will be defined by a distance of 1 metre from the package and 1,5 metre above the ground level to measured round the package. Final measure points will be the same as start measure points. This is for checking correct functioning of the noise level meter. Noise shall not exceed 85 dB(A) for complete package. Noise meter calibration certificate is available during test

Points	Unit	Noise Estimated	Noise measured	Average of anti logs	Noise level (Logarithmic Avg)	Noise level (Arithmetic Avg)	Test Result: Tested By : Date: NOTE:								
P1	dB(A)	85													
P2	dB(A)	84													
P3	dB(A)	83													
P4	dB(A)	83													
P5	dB(A)	83													
P6	dB(A)	84													
P7	dB(A)	85													
P8	dB(A)	85													
Surrounding Noise measured (dB(A)) : 75 Noise level (After correction(if required) as per 5.3 of ISO 2151): <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th colspan="2">Correction Factor</th> </tr> </thead> <tbody> <tr> <td>Level increase due to</td> <td>Value to be subtracted from measured</td> </tr> <tr> <td>5</td> <td>2</td> </tr> <tr> <td>6 to 9</td> <td>1</td> </tr> </tbody> </table>							Correction Factor		Level increase due to	Value to be subtracted from measured	5	2	6 to 9	1	
Correction Factor															
Level increase due to	Value to be subtracted from measured														
5	2														
6 to 9	1														
Test Condition : Noise level test as per ISO 2151															