









OWNER:  شرکت سست و سویی توستر ایرانیاان (سهایی نفاهی)	<b>BUSHEHR PETROCHEMICAL COMPANY MEG PLANT</b>						EPC CONTRACTOR:  Chagalesh-Enerchimi-Steam Joint Venture BUPC-MEG PLANT PROJECT		
	<b>BI-WEEKLY PROGRESS REPORT</b>								
MC :  شرکت سست و سویی توستر ایرانیاان (سهایی نفاهی)	Project	Area	Phase	Unit	Dis.	Doc.	Seq.	Contract No : 52-98/445	
Owner Document Number: 17811-74	BU	20	VD	303	PC	MRP	0004	Rev.:	Page
								14	1 of 09

## BI-WEEKLY PROGRESS REPORT

14	24/11/2022	For information	JR	KP	PW	
13	14/09/2022	For information	JR	KP	PW	
12	19/08/2022	For information	JR	KP	PW	
11	27/07/2022	For information	JR	KP	PW	
10	13/06/2022	For information	JR	KP	PW	
09	03/05/2022	For information	JR	KP	PW	
08	11/04/2022	For information	JR	KP	PW	
07	18/02/2022	For information	JR	KP	PW	
01	14/01/2022	For information	JR	KP	PW	
00	14/09/2021	For information	JR	KP	PW	
<b>Rev.</b>	<b>Date</b>	<b>Purpose of Issue</b>	<b>Prepared</b>	<b>Checked</b>	<b>Approved</b>	<b>AC Code</b>
					<b>Class: 1</b>	<b>Phase: P</b>

OWNER:  شرکت سست موبلی توستر ایرانیاں (سهانی ٹیسٹ)	<b>BUSHEHR PETROCHEMICAL COMPANY MEG PLANT</b>						EPC CONTRACTOR:  Chagalesh-Enerchimi-Steam Joint Venture BUPC-MEG PLANT PROJECT		
	<b>BI-WEEKLY PROGRESS REPORT</b>						 Netherlands		
MC :  شرکت سست موبلی توستر ایرانیاں (سهانی ٹیسٹ)	Project	Area	Phase	Unit	Dis.	Doc.	Seq.	Contract No : 52-98/445	
Owner Document Number: 17811-74	BU	20	VD	303	PC	MRP	0004	Rev.: 14	Page 2 of 09

### TABULATION OF REVISED PAGES

Page	D00	D01	D07	D08	D09	D10	D11	D12	D13	D14
1.	X	X	X	X	X	X	X	X	X	X
2.	X	X	X	X	X	X	X	X	X	X
3.	X	X	X	X	X	X	X	X	X	X
4.	X	X	X	X	X	X	X	X	X	X
5.	X	X	X	X	X	X	X	X	X	X
6.	X	X	X	X	X	X	X	X	X	X
7.	X	X	X	X	X	X	X	X	X	X
8.	X	X	X	X	X	X	X	X	X	X
9.		X	X	X	X	X	X	X	X	X
10.		X	X		X	X	X			
11.		X	X		X	X	X			
12.		X	X		X	X	X			
13.			X		X	X	X			
14.			X		X	X	X			
15.			X		X	X	X			
16.			X		X	X	X			
17.			X		X	X	X			
18.			X		X	X	X			
19.			X		X	X	X			
20.			X		X	X	X			
21.			X		X	X	X			
22.			X		X	X	X			
23.			X		X	X	X			
24.			X		X	X	X			
25.			X		X	X	X			
26.			X		X	X	X			
27.			X		X	X	X			
28.			X		X	X	X			
29.			X		X	X	X			
30.			X			X	X			
31.			X			X	X			
						X	X			
						X	X			
						X	X			
Till 40						X	X			



**BUSHEHR PETROCHEMICAL COMPANY  
MEG PLANT  
Bi-Weekly Progress Report**



DOCUMENT No.

17811-74

Doc. Class: 3

'DOCUMENT TITLE

Progress Report

Page 1 of 7

**Bi-Weekly Progress Report**

**PO (Package) Description: Reciprocating compressor**

**PO No: 52-98/445**

**Vendor Name : Airpack Netherlands B.V.**

**Report No. : 0026**

**Cut-Off date: November 22, 2022**

**Plan Progress : 81%**

**Actual Progress : 81%**

00	22-11-2022	JR	KP	JR	JR	For Information
REV.	ISSUE DATE	PREPARED	CHECKED	Project Manager	APPROVED	PURPOSE OF ISSUE



Progress Report Format											
Req. No.:					Item No. ALL ITEMS						
P/O No.: MEG20-PO-BP303-021					Description : reciprocating compressor						
Delivery Condition:				Delivery Date	dd	mm	yy		dd	mm	yy
EXW	<input checked="" type="checkbox"/>	CFR	<input type="checkbox"/>	Contractual				as of			
FOB	<input type="checkbox"/>	DDU	<input type="checkbox"/>	Last Promised	27	1	2023	as of	22	11	23
Location: Assaluyeh				Present Estimate				as of			
This report covers Progress for the period of					14	9	22	-	21	11	22
					start:			End:			
Major activities which have been done in this Period:											
Nitrogen Package tubing finished											
Continued engineering documents											
Put hold on project. No reaction on e-mail.											
Major Activities for Next Period:											
Finalize all the outstanding documents.											
Attachment:											
<input checked="" type="checkbox"/> Fabrication schedule					<input type="checkbox"/> Sub-Order Status Report						
<input checked="" type="checkbox"/> Document Status Report					<input type="checkbox"/> Other Document						
Remaining Open Items to be settled with CONTRACTOR.											
No											
<b>Problem: (relating Letter/Fax No.          Dated</b>											
Junction boxes delivered											
Engineering documents not finalise. Hold us finishing the project.											
Problems which may affect on quality of the Product or delivery schedule.											
<b>Explanation of problem: (informed to CONTRACTOR by Letter/Fax No.</b>											
Dated											
Discharge pressure of the compressor (as per CRS of P&ID)											
PLC material from siemens sheduled Begin February 2023											
Impact to Quality of product and/or fabrication/delivery schedule.											
Delivery of the hand valves wrong. Carbon steel is delivered instead of stainless steel.											
Status of Countermeasure and schedule.											
Proposed to split delivery of electrical cabinet and mechanical skid.											
Required urgent Information or returning of approved documents by CONTRACTOR.											
yes											
Proposal made to mitigate the delivery time											
Others											
Jeroen Rust Commercial Project Manager											



شرکت سست و سوهی آهوا ایرانیاان  
(سهامی خاص)



**BUSHEHR PETROCHEMICAL  
COMPANY  
MEG PLANT**



Chagalesh-Enerchimi-Steam  
Joint Venture  
BUPC-MEG PLANT PROJECT

**DOCUMENT TITLE**

**DOCUMENT No. 17811-74**

**Doc. Class: 3**

Progress Report

**Page 3 of 6**

ACTIVITY	WEIGHT FACTOR	SCHEDULE PLAN		ACTUAL STATUS			
		START	FINISH	START DATE	FINISH DATE	PROGRESS	
						Plan	Actual
ENGINEERING	15%	30-Sep-21	31-Aug-22	30-Sep-21		95%	95%
PROCUREMENT	25%	1-Feb-21	29-Dec-21	26-Jun-21	29-Apr-22	100%	100%
FABRICATION	45%	21-Mar-22	18-Jan-23	21-Mar-22		89%	89%
INSPECTION	5%	23-Jan-23	24-Jan-23	6-Sep-22		30%	30%
SHIPMENT	5%	25-Jan-23	27-Jan-23			0%	0%
FINAL DATA BOOK	5%	7-Mar-22	15-Feb-23			0%	0%
OVERAL	100%					81%	81%



## Area of Concern

Relation between contractor, end- user and supplier under pressure

Technical comments are difficult to implement on the size the compressors

World wide supply chain is disrupted due to the Covid19 Pandemic. This leads to long delivery times for PLC material (165 working days)

Wrong revisions sent back. Airpack sent revision 3 and revised back comments on rev 2. Document will be rejected. Comments can only be given once.



## Executive Summary

### Engineering

Documents come back with comments where we explain we can't incompare. FGS command that it need to be. Airpack to put a hold on the project ecause we are not able to forfill te rewuest. FGS has not answered.

### Procurement

PLC and electrical components ordered. Delviery currently sheduled Begin February, 2023

### Fabrication, Test, Shipment

Nitrogen compressor ready for inspection without FAT January 2023

Aircompressor ready for inspection without FAT Janaury 2023



## Progress foto's



Nitrogen Compressor



Aircompressor

