

OWNER:



**BUSHEHR PETROCHEMICAL COMPANY
MEG PLANT**

EPC CONTRACTOR:



MC :







MONTHLY PROGRESS REPORT



Owner Document Number: 17811-74	Project	Area	Phase	Unit	Dis.	Doc.	Seq.	Contract No : 52-98/445	
	BU	20	VD	303	PC	MRP	0004	Rev.:	Page
								00	1 of 8

MONTHLY PROGRESS REPORT

00	14/09/2021	Issue For Review	JR	KP	PW	
Rev.	Date	Purpose of Issue	Prepared	Checked	Approved	AC Code
					Class: 2	Phase: P

 <p>شرکت سست و سوز ایران (سهامی خاص)</p>	BUSHEHR PETROCHEMICAL COMPANY MEG PLANT MONTHLY PROGRESS REPORT		  <p>Chagalesh-Enerchimi-Steam Joint Venture BUPC-MEG PLANT PROJECT</p>
	DOCUMENT No.	17811-74	Doc. Class: 3
	'DOCUMENT TITLE		Page 1 of 7

<p>MONTHLY PROGRESS REPORT</p>
<p>PO (Package) Description: Reciprocating compressor</p>
<p>PO No: 52-98/445</p>
<p>Vendor Name : Airpack Netherlands B.V.</p>
<p>Report No. : 0013</p>
<p>Cut-Off date: September 8, 2021</p>
<p>Plan Progress : 2%</p>
<p>Actual Progress : 2%</p>

00	08/09/2021	JR	KP	JR	JR	Issue For Review
REV.	ISSUE DATE	PREPARED	CHECKED	Project Manager	APPROVED	PURPOSE OF ISSUE



Progress Report Format

Req. No.:					Item No. ALL ITEMS						
P/O No.: MEG20-PO-BP303-021					Description : reciprocating compressor						
Delivery Condition:				Delivery Date	dd	mm	yy		dd	mm	yy
EXW	<input checked="" type="checkbox"/>	CFR	<input type="checkbox"/>	Contractual				as of			
FOB	<input type="checkbox"/>	DDU	<input type="checkbox"/>	Last Promised	14	3	22	as of	25	6	21
Location: Assaluyeh				Present Estimate				as of			
This report covers Progress for the period of					16	7	21	-	8	9	21
					start:			End:			
Major activities which have been done in this Period:											
Payment received Nitrogen compressor											
Documents air compressor recieved											
ITP submitted											
Major Activities for Next Period:											
Submitted documents for the nitrogen compressor											
Continue with the Air compressor documents											
Attachment											
<input checked="" type="checkbox"/> Fabrication schedule						<input type="checkbox"/> Sub-Order Status Report					
<input checked="" type="checkbox"/> Document Status Report						<input type="checkbox"/> Other Document					
Remaining Open Items to be settled with CONTRACTOR.											
Yes											
Problem: (relating Letter/Fax No.				Dated							
Waiting on IP class decision for the motor											
Problems which may affect on quality of the Product or delivery schedule.											
Explanation of problem: (informed to CONTRACTOR by Letter/Fax No.											
Dated											
Re start slower due to holiday season and late payment											
Impact to Quality of product and/or fabrication/delivery schedule.											
Status of Countermeasure and schedule.											
Required urgent Information or returning of approved documents by CONTRACTOR.											
No											
Others											
Jeroen Rust Commercial Project Manager											



**BUSHEHR PETROCHEMICAL
COMPANY
MEG PLANT**



Chagalesh-Enerchimi-Steam
Joint Venture
BUPC-MEG PLANT PROJECT

DOCUMENT TITLE

DOCUMENT No. 17811-74

Doc. Class: 3

Progress Report

Page 3 of 7

ACTIVITY	WEIGHT FACTOR	SCHEDULE PLAN		ACTUAL STATUS			
		START	FINISH	START DATE	FINISH DATE	PROGRESS	
						Plan	Actual
ENGINEERING	15%	30-Sep-21	13-Oct-21	30-Sep-20		5%	5%
PROCUREMENT	25%	1-Feb-21	29-Sep-21	26-Jun-21		5%	5%
FABRICATION	45%	14-Oct-21	15-Feb-22			0%	0%
INSPECTION	5%	9-Feb-21	15-Feb-21			0%	0%
SHIPMENT	5%	23-Feb-21	4-Mar-22			0%	0%
FINAL DATA BOOK	5%	30-Apr-22	30-Apr-22			0%	0%
OVERAL	100%					2%	2%



Area of Concern

Documents received back in the middle of the holiday season.

The project has an overlap with other projects.



Executive Summary

Engineering

Engineering started again

Project is now started with P&ID and data sheet air compressor and nitrogen compressor

September 10th P&ID will be submitted and begin week after the datasheet will be provided.

Procurement

Ordered the compressors for the project

Airpack wants to order motor within two weeks to ensure the delivery date of the project.

Fabrication, Test, Shipment

n/a

